# TIME EXTENSION PROPOSAL

| | Item | Description | Remarks |
|---|---|---|---|
| | Name of the Work | Improvements to roads and drains of Medarahalli Janatha Colony cross roads in ward no.12 Shettyhalli Sub Division | |
| 2 | Estimate Cost | Rs. 50.00 Lakhs | |
| 3 | Job Code | 012-18-000013 | |
| 4 | A/S No | BBMP/EE/DD/AS/144/17-18 dated: 26.09.2017 | |
| 5 | T/S No | BBMP/CE/DZ/TS/190/17-18 dated: 26.09.2017 | |
| 6 | Work order/Agreement No | EE/DD/WO/317/17-18 dated: 21.01.2018 | |
| 7 | Tender Premium | | |
| 8 | Stipulated Time for Completion of Work | 90 days | |
| 9 | Targeted monthly progress | | |
| 10 | Progress Achieve till date | | |
| 11 | Reasons for delay | delay due to Courvy water supply pipe line work by BWSSB | |
| 12 | Time extension requested | 44 days | |
| 13 | Asst. Executive Engineer recommendation | Time extension may be granted without penalty | |
| 14 | Executive Engineer recommendation | | |
| 15 | Chief Engineer recommendation | | |
| 16 | Time extension granted | | |
| 17 | Conditions imposed if any | | |

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner